

A	Asset Details										
Asset Group :		Electrical			Model :		500 KVA				
Asset Category :		Power Supply			Capacity :		500 KVA				
Asset Type :		Generator			Location Code :		GENSET ROOM BASEMENT C				
Task No :		E003			PM Start Date :						
Work Order No :		PBNMHQ19070800298									
B	Safety Precaution / General Guidelines prior to maintenance activity										
The following guidelines shall be followed: 1. Do not wear loose clothing or jewellery while working around equipment 2. Put the automatic start-stop switch to STOP position before working on the equipment to prevent accidental starting. 3. Displays safety signage at specific control panel & follow any applicable general safety measures 4. Wear required/proper PPE such as safety shoes, safety vest and safety helmet.											
C	Qualitative Tasks										
	Description					Freq	Pass	Fail	N/A	Action	
1	Check engine radiator coolant level					W			X		
2	Check engine oil level					W			X		
3	Check Exhaust and smoke condition					W			X		
4	Check unusual vibration					W			X		
5	Test Emergency Stop Button					W			X		
6	Check if Engine Control Switch is back at Automatic Start mode & Emergency Stop Switches in RUN mode after maintenance completed					W			X		
7	Check condition of O/C & E/F relay.					W			X		
8	Check to ensure fire-extinguisher and inergen - Fire system are in good working condition, expired date not due and take the necessary action.					W			X		
D	Quantitative Tasks										
	Description	Units	Set Value	Measured Values	Limit / Tolerance	Freq	Pass	Fail	N/A	Action	
1	Check water temperature	C	40~140			W			X		
2	Check oil pressure	Psi	> 80			W			X		
3	Check engine speed	rpm	1500			W			X		
4	Check Battery Charging gauges	mAH				W			X		
5	Check voltage (RY/YB/BR)	Volt	400			W			X		
6	Reading Ampere	Amp				W			X		
7	Check calibration date	Date				W			X		
8	Check diesel fuel level	Liter				W			X		
E	Spare Parts / Material Used (if any)										
F	Additional Report										
Yes		No		Refer to							
G	Comments / Remarks										

Service By	Checked By	Verified By
.....		
Name :	Name :	Name :
Date :	Date :	Date :