

A	Asset Details										
Asset Group :		Mechanical			Model :		Test				
Asset Category :		Air-Conditioning			Capacity :		433mh				
Asset Type :		Air Handling Unit			Location Code :		HQANNEX				
Task No :		TS-1092133			PM Start Date :		5/7/2019				
Work Order No :		PBNMHQ19062600010									
B	Safety Precaution / General Guidelines prior to maintenance activity										
The following guidelines shall be followed: 1. Switch off the unit if maintenance activity requires adjustments, lubrication or repair. 2. Isolate power supply by turning off the primary & secondary (if available) incoming electricity supply MCCB or isolator. 3. Check and double confirm there is no electricity in the starter panel nor in the unit. 4. Display safety signages at the specific control panel. 5. Reset selector switch to BCS and make sure frequency inverter is running in <i>Auto Start</i>™.											
C	Qualitative Tasks										
	Description					Freq	Pass	Fail	N/A	Action	
1	Check for unusual noise and vibration before switching off the AHU					M			X		
2	Check belts for wear, proper tension and adjust pulley alignment if required					M			X		
3	Inspect exterior piping and valves for leaks, tighten connections as required					M			X		
4	Check and clean condensate pan, drain piping and floor trap from blockages					M			X		
5	Check air filter, clean or replace if necessary					M			X		
6	Check cooling coil condition and clean if required					M			X		
7	Purge air from all water coils					M			X		
8	Check and clean strainers					M			X		
9	Check AHU control panel for any loose wiring termination, condition of breakers, relays, contractors and indicator lamps					M			X		
10	Check ductwork for leaks or damage					M			X		
11	Lubricate blower motor bearing and shaft					Q		X			
12	Check pulley and sheaves set screws tightening					W		X			
13	Check operation of dampers, thermostat and motorized valves					W		X			
14	Check and repair insulation					W		X			
D	Quantitative Tasks										
	Description	Units	Set Value	Measured Values	Limit / Tolerance	Freq	Pass	Fail	N/A	Action	
1	Record CHWS temperature	Celcius				M			X		
2	Record CHWR temperature					M			X		
E	Spare Parts / Material Used (if any)										
F	Additional Report										
Yes No			Refer to								
G	Comments / Remarks										

Service By	Checked By	Verified By
.....		
Name :	Name :	Name :
Date :	Date :	Date :