



A	Asset Details									
	Asset Group : Electrical			Model : 500 KVA						
	Asset Category : Power Supply			Capacity : 500 KVA						
	Asset Type : Generator			Location Code : GENSET ROOM BASEMENT C						
	Task No : E003			PM Start Date : 8/7/2019						
	Work Order No : PBNMHQ19070100297									
B	Safety Precaution / General Guidelines prior to maintenance activity									
	The following guidelines shall be followed: 1. Do not wear loose clothing or jewellery while working around equipment 2. Put the automatic start-stop switch to STOP position before working on the equipment to prevent accidental starting. 3. Displays safety signage at specific control panel & follow any applicable general safety measures 4. Wear required/proper PPE such as safety shoes, safety vest and safety helmet.									
C	Qualitative Tasks									
	Description					Freq	Pass	Fail	N/A	Action
1	Check engine radiator coolant level					W			X	
2	Check engine oil level					W			X	
3	Check Exhaust and smoke condition					W			X	
4	Check unusual vibration					W			X	
5	Test Emergency Stop Button					W			X	
6	Check if Engine Control Switch is back at Automatic Start mode & Emergency Stop Switches in RUN mode after maintenance completed					W			X	
7	Check condition of O/C & E/F relay.					W			X	
8	Check to ensure fire-extinguisher and inergen - Fire system are in good working condition, expired date not due and take the necessary action.					W			X	
D	Quantitative Tasks									
	Description	Units	Set Value	Measured Values	Limit / Tolerance	Freq	Pass	Fail	N/A	Action
1	Check water temperature	C	40~140			W			X	
2	Check oil pressure	Psi	> 80			W			X	
3	Check engine speed	rpm	1500			W			X	
4	Check Battery Charging gauges	mAH				W			X	
5	Check voltage (RY/YB/BR)	Volt	400			W			X	
6	Reading Ampere	Amp				W			X	
7	Check calibration date	Date				W			X	
8	Check diesel fuel level	Liter				W			X	
E	Spare Parts / Material Used (if any)									
F	Additional Report									
	Yes No			Refer to						
G	Comments / Remarks									
	ok									

Service By  Name : aizuddin Date : 8/7/2019	Checked By  Name : Azman Redza Badzly Date : 8/7/2019	Verified By  Name : Engineer Date : 8/7/2019
---	---	--

Maintenance Image : Before



Maintenance Image : During



Maintenance Image : After

